



SDC Competition Event Time Schedule

	Time	Schedule
2017	Early March to End of April	① Continue the further design of the project ② Discuss the technique details with relevant companies
	Early May to End of May	① Finalized the project alternatives ② Draw and finish the second edition of the Working Drawings
	End of June to End of July	① Discuss with relevant companies about the project' s technique problems thoroughly
	Early August to End of August	① Overall further design of the project' s construction details ② Draw and finish the third edition of the Working Drawings
	Early September to End of September	① Confirm the process and arrangement of project construction ② Start to prepare the materials needed during construction
	Early October to End of October	① First prefabrication in Guangzhou, focus on the foundation and envelop enclosure part
	Early November to End of November	① Set the equipment into the site and installation and testing ② Construction of exterior landscape
	Early December to End of December	① Interior decoration ② Finish the prefabrication construction work
2018	Early January to Early March	① Spring Festival break
	Mid-March to End of April	① Run tests for operation and competitive events of the house and adjust correspondingly
	Early May to Mid-May	① Advertisement and interchange activity about the house
	Mid-May to Mid-June	① Disassemble and sub package of the reconstructed house ② Confirm the transport scheme and wait for the transportation to DeZhou, Shandong Province(Competition site)
	Mid-June to End of June	① Pack the house and transport it to DeZhou, Shandong Province ② Store the house in the warehouse in the competition site, and wait for the competition
	Mid-July to End of July	① Final Construction of the house in the competition site in DeZhou
	Early August to End of August	① Finish the construction of the house in DeZhou ② Enter the test and scoring period until end of the competition